BRUHATH BANGALORE MAHANGARA PALIKE
COMPLETION REPORT

1	Name of work	:	Remodeling of SWD BP-026 (BY03) from BB Nagara, Kodigehalli to H-200 primary drain near Nagashetty halli main road in ward no-8 in Yelahanka Zone. (W-8)
2	Sanctioned Estimate Amount	:	160.00 Lakhs
3	Head of Account	:	P1237 flood management works
4	Administrative Approval	:	CE/SWD/Admn/78/2014-15, Date: 21.10.2014
5	Work Code	:	008-12-000072
6	Technical Sanction	:	CE/SWD/Tech-Sanction/62/2014-15, Date: 21.10.2014
7	Approval to Tender	:	Commissioner Approval Date: 06.01.2015
	a)Employer	:	Commissioner, BBMP, Bangalore
	b)Design Consultants	:	M/s.Preethi CAD consulting Engineers
	c) Project Management Consultants	:	–
	d) Name of the Agency	:	Sri.G.L.Yadugiri
	e) Agreement No./Date/Amount	:	BBMP/EE/SWD/YZ/07/14-15, Dated: 25.03.2014, Amount Rs.1,60,25,984.70
	f) Tender premium	:	0.52% Above SR 2014-15
8	Work Order No.	:	BBMP/EE/SWD/YZ/WO/06/14-15, Dated: 25.03.2015
9	Date of commencement	:	25.03.2015
10	Scheduled Date of Completion	:	24.09.2015
11	Time Extension if any	:	–
12	Actual Date of completion	:	21.08.2015
13	Delay in Execution of work	:	–
14	a)Amount as per Sanctioned Estimate	:	Rs.160.00 Lakhs
	b) Amount as per Tender/Agreement	:	Rs. 1,60,25,984.70
	c) Amount of Work Slip	:	Rs. 3,59,029.00

	d) Amount of EIRL	:	–
	e)Amount as per Actual Expenditure	:	Rs.1,58,50,744.00
	f) Excess over Sanctioned Estimate	:	–
	g) Savings over Tendered Amount	:	Rs. 1,75,240.00
15	Name of the officials in charge of work		
	a)Asst. Engineer/Junior Engineer	:	Sri. R.Venkatesh
	b)Asst. Executive Engineer	:	Sri. H.Prakash
	c) Executive Engineer	:	Sri. R.Narasimhamurthy Executive Engineer

The work is completed on **21.08.2015** with Defect liability period/Maintenance period from 21.08.2015 to 20.08.2016.

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as entrusted in the agreement.

Asst.Engineer
S.W.D- Yelahanka Zone
BBMP

Asst. Executive Engineer
S.W.D- Yelahanka Zone
BBMP

Executive Engineer
S.W.D- Yelahanka Zone
BBMP

ಮುಖ್ಯ ಇಂಜಿನಿಯರ್
ಬೃಹತ್ ನೀರುಗಾಲುವೆ ಯೋಜನೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ